COMPLETION REPORT

1	Name of the work	Improvements & Construction of CC road & drain at Prashantha nagara 1st & 2nd cross road connected to S Ramesh road in Dasarhalli ward No 15
2	Sanctioned Estimate No. & Date	EE/D.D/TS 85/14.15 29.10.14
3	Head of Account which is chargeable	P1771
4	Instrument Order NO. & Date	B.B.M.P/EE/DD/Tech 83/14.15 31.10.14
5	Name Of Contractor	Sri. K. Madava Reddy, No 900, Bagalagunte, Muneshwara Layout, Bangalore.
6 a	Time Stipulated for Completion of work	16.4.2015
b	Delay in Exculpation of Work	—
7	Measurement recorded in	1802/13-14 41-46
8	Check Measurement of the Asst	1802/13-14 41-46
9	Name of the office/official in charge of the work	H.M. PARAMESWARAPPA
10	a) Asst. Eng/junior Eng	H.M. PARAMESWARAPPA.
	b) Asst. Exe Engineer	RANGASWAMY

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
19.75	1934424 =00	-	40576 =00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ದಾ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಮುಖ್ಯ ಅಭಿಯಂತರರು ಸಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.